

STAFF REPORT
City of Lancaster

CC 8
01/10/12
MVB

Date: January 10, 2012

To: Mayor Parris and City Council Members

From: Robert C. Neal, Director of Public Works

Subject: **Acceptance of Public Works Construction Project No. 11-013
BLVD Special Event Control, Phase 2**

Recommendation:

Accept the work constructed by Hondo Engineering, Inc., for Public Works Construction Project No. 11-013, BLVD Special Event Control, Phase 2; direct the City Clerk to file the Notice of Completion for the project; and authorize payment of retention, provided no stop notices, as provided by law, have been filed.

Fiscal Impact:

This project was awarded in the amount of \$109,125.00. Change orders totaling \$6,548.96 have brought the total contract cost to \$115,673.96. Sufficient funds were budgeted and are available in Capital Projects Budget Account No. 206-16ST004-924. Annual maintenance costs for this project are anticipated to be negligible.

Background:

On September 9, 2011, Council awarded Public Works Construction Project No. 11-013, BLVD Special Event Control, Phase 2 to Hondo Engineering, Inc. The project constructed and installed thematic/decorative bollards and standard bollards on The BLVD and adjacent side streets immediately north and south of The BLVD to provide protection to citizens and vendors during City events on The BLVD.

Construction of the project has been completed to the satisfaction of the Director of Public Works. The project was substantially completed on October 19, 2011, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Director of Public Works.

The total contract cost is \$115,673.96.

JC:tl

Attachments:

Notice of Completion
Map