

STAFF REPORT
City of Lancaster

CC 5
03/12/13
MVB

Date: March 12, 2013

To: Mayor Parris and City Council Members

From: Robert C. Neal, Director of Public Works

Subject: **Acceptance of Public Works Construction Project No. 12-002,
2012 Pavement Management Program**

Recommendation:

Accept the work constructed by C. A. Rasmussen, Inc. for Public Works Construction Project No. 12-002, 2012 Pavement Management Program, and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

Fiscal Impact:

This project was awarded in the amount of \$3,380,321.00. Change orders totaling \$521,909.79 and a reduced scope of work have brought the total contract cost to \$2,623,331.81. Sufficient funds were budgeted and were available in Capital Projects Budget Account Nos. 206-12ST023-924, 209-12ST023-924, 210-12ST023-924, 252-12ST023-924, 206-12ST025-924, 209-12ST025-924, 210-12ST025-924, and 252-12ST025-924. There are no annual maintenance costs associated with this project.

Background:

On May 22, 2012, Council awarded Public Works Construction Project No. 12-002, 2012 Pavement Management Program, to C. A. Rasmussen, Inc. This project repaired and resurfaced Avenue I, between Beech Avenue and Division Street, and between 20th Street East and 30th Street East, and on Division Street, between Avenue K-4 and Avenue L with a new asphalt concrete pavement surface and new curbs and gutter improvements. New traffic striping was installed that will allow for the construction of new bike lanes conforming to the recently adopted Master Plan of Trails and Bikeways.

Construction of the project has been completed to the satisfaction of the Director of Public Works. The project was substantially completed on November 1, 2012, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Director of Public Works.

The total contract cost is \$2,623,331.81.

JHC:tl

Attachments:

Notice of Completion
Map