

STAFF REPORT
City of Lancaster

CC 6
01/26/16
MVB

Date: January 26, 2016

To: Mayor Parris and City Council Members

From: Carlyle S. Workman, Public Works Manager

Subject: **Acceptance of Public Works Construction Project No. 13-011
2014 Pavement Management Program, BTA 1112-07-LA-04, Rebid**

Recommendation:

Accept the work constructed by Hardy and Harper, Inc. for **Public Works Construction Project No. 13-011, 2014 Pavement Management Program, BTA 1112-07-LA-04, Rebid**, and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

Fiscal Impact:

This project was awarded in the amount of \$3,595,000.00. Change orders totaling \$37,491.28 and a \$19,156.40 reduction in the scope of work have brought the total contract cost to \$3,613,334.88. Sufficient funds were budgeted and available in Capital Projects Budget Account Nos. 206-12ST029-924, 209-12ST029-924, and 399-15ST039-924. There are no annual maintenance costs associated with this project.

Background:

On May 13, 2014, Council awarded Public Works Construction Project No. 13-011, 2014 Pavement Management Program, BTA 1112-07-LA-04, Rebid, to Hardy and Harper, Inc. The project resurfaced forty-five (45) lane-miles of City streets with a new asphalt concrete pavement surface and curb and gutter improvements, as well as new traffic striping installation, which allowed for construction of new bike lanes conforming to the Master Plan of Trails and Bikeways.

Construction of the project has been completed to the satisfaction of the Public Works Manager. The project was substantially completed on July 31, 2015, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Public Works Manager.

The total contract cost is \$3,613,334.88.

GBN:tl

Attachments:

Notice of Completion
Map