

STAFF REPORT
City of Lancaster

CC 8
01/26/16
MVB

Date: January 26, 2016

To: Mayor Parris and City Council Members

From: Carlyle S. Workman, Public Works Manager

Subject: **Acceptance of Public Works Construction Project No. 14-015
Pavement Marking Program, Phase II (REBID)**

Recommendation:

Accept the work constructed by Superior Pavement Markings, Inc., for **Public Works Construction Project No. 14-015, Pavement Marking Program, Phase II (REBID)**, and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

Fiscal Impact:

This project was awarded in the amount of \$333,902.35. There were no project change orders. A \$15,310.60 reduction in the scope of work has brought the final contract cost to \$318,591.75. Sufficient funds were budgeted and are available in Capital Projects Budget Account No. 206-12TC004-924. Annual maintenance costs for this project are anticipated to be negligible.

Background:

On August 11, 2015, Council awarded Public Works Construction Project No. 14-015, Pavement Marking Program, Phase II (REBID), to Superior Pavement Markings, Inc. The project upgraded and enhanced crosswalk and stop bar markings at eighty-eight (88) intersections throughout the City, which helps to increase safety for both pedestrians and motorists.

Construction of the project has been completed to the satisfaction of the Public Works Manager. The project was substantially completed on November 6, 2015, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Public Works Manager.

The total contract cost is \$318,591.75.

GBN:tl

Attachments:

Notice of Completion
Map