

STAFF REPORT
City of Lancaster

CC 4
02/09/16
MVB

Date: February 9, 2016

To: Mayor Parris and City Council Members

From: Jeff Hogan, Development Services Director

Subject: **Acceptance of Public Works Construction Project No. 11-024
Install Solar-Powered LED Stop Signs, HSIPL-5419(040)**

Recommendation:

Accept the work constructed by Traffic Development Services, Inc. for Public Works Construction Project No. 11-024, Install Solar-Powered LED Stop Signs, HSIPL-5419(040), and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

Fiscal Impact:

This project was awarded in the amount of \$293,955.00. Change orders totaling \$26,275.64 and a \$17,695.30 reduced scope of work have brought the total contract cost to \$302,535.34. Sufficient funds were budgeted and available in Capital Projects Budget Account Nos. 210-12TC003-924 and 399-12TC003-924. Annual maintenance costs for this project are anticipated to be \$8,710.00.

Background:

On July 22, 2014, Council awarded Public Works Construction Project No. 11-024, Install Solar-Powered LED Stop Signs, HSIPL-5419(040) to Traffic Development Services, Inc. This project installed Solar-Powered LED Stop Signs and striping and marking updates at thirty-six (36) rural intersections near existing school sites, as well as new thermoplastic striping and markings.

Construction of the project has been completed to the satisfaction of the Development Services Director. The project was substantially completed on June 5, 2015, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Development Services Director.

The total contract cost is \$302,535.34.

GBN:tl

Attachments:

Notice of Completion
Map