# STAFF REPORT

## **City of Lancaster**

CC 4 10/25/16 MVB

Date: October 25, 2016

To: Mayor Parris and City Council Members

From: Jeff Hogan, Development Services Director

Subject: Acceptance of Public Works Construction Project No. 13-014

Avenue H Rehabilitation, STPL-5419(044)

#### **Recommendation:**

Accept the work constructed by C. A. Rasmussen, Inc. for Public Works Construction Project No. 13-014, Avenue H Rehabilitation, STPL-5419(044), and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

## **Fiscal Impact:**

This project was awarded in the amount of \$1,138,070.00. Change orders totaling \$225,107.64 and a reduced scope of work totaling \$31,074.90 have brought the total contract cost to \$1,332,102.74. Sufficient funds were budgeted and are available in Capital Projects Budget Account Nos. 209-12ST031-924, 209-15TC002-924, and 323-12ST031-924. Annual maintenance costs for this project are negligible.

### **Background:**

On January 12, 2016, Council awarded Public Works Construction Project No. 13-014, Avenue H Rehabilitation, STPL-5419(044), to C. A. Rasmussen, Inc. This project included pavement rehabilitation, minor widening, restriping, colored bike lanes, and curb ramp modifications on Avenue H, between 20<sup>th</sup> Street West and Sierra Highway.

Construction of the project has been completed to the satisfaction of the Development Services Director. The project was completed on September 6, 2016, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Development Services Director.

The total contract cost is \$1,332,102.74.

MD:tl

## **Attachments:**

Notice of Completion Map