

STAFF REPORT
City of Lancaster

CC 9
10/09/07
RSL

Date: October 9, 2007

To: Mayor Hearn and City Council Members

From: James R. Williams, Public Works Director

Subject: **Acceptance of Public Works Construction Project No. 06-023
Citywide Striping and Pavement Markings**

Recommendation:

Accept the work constructed by Sudhakar Company International, direct the City Clerk to file the Notice of Completion for the project, and authorize payment of the 10 percent retention 35 days after recordation provided no stop notices, as provided by law, have been filed.

Fiscal Impact:

This project was awarded in the amount of \$615,202.90. Change orders totaling \$54,247.08 and a reduced scope of work have brought the total contract cost to \$650,313.90. Sufficient funds were budgeted and are available in Capital Projects Budget Account No. 206-12TC001-924.

Background:

On June 27, 2006, Council awarded Public Works Construction Project No. 06-023 to Sudhakar Company International. The project accomplished installing painted edge lines on all rural roads, installing painted edge lines around all raised medians, refurbishing all pavement markings on arterial streets, modifying traffic striping at the intersections of Avenue K and 30th Street West and Avenue I and 10th Street West to provide for dual left turn lanes, and installing new pavement signing and striping on Avenue M-8 at 40th Street West.

Construction of the project has been completed to the satisfaction of the Public Works Director. The project was substantially completed on May 18, 2007, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Public Works Director.

The total contract cost is \$650,313.90.