

STAFF REPORT
City of Lancaster

CC 5
01/26/16
MVB

Date: January 26, 2016

To: Mayor Parris and City Council Members

From: Carlyle S. Workman, Public Works Manager

Subject: **Acceptance of Public Works Construction Project No. 11-018
Rural Intersection Enhancements, HSIPL-5419(035)**

Recommendation:

Accept the work constructed by Sterndahl Enterprises, Inc. for **Public Works Construction Project No. 11-018, Rural Intersection Enhancements, HSIPL-5419(035)**, and direct the City Clerk to file the Notice of Completion for the project. Retention on this project has been disbursed in accordance with California Public Contract Code.

Fiscal Impact:

This project was awarded in the amount of \$285,340.00. Change orders totaling \$26,566.50 and a \$23,239.00 reduction in the scope of work have brought the total contract cost to \$288,667.50. Sufficient funds were budgeted and are available in Capital Projects Budget Account Nos. 252-15TC001-924, 399-15TC001-924, and 206-15TC001-924. Annual maintenance costs for this project are anticipated to be \$4,900.00.

Background:

On June 24, 2014, Council awarded Public Works Construction Project No. 11-018, Rural Intersection Enhancements, HSIPL-5419(035), to Sterndahl Enterprises, Inc. This project provided installation/upgrades to stop and intersection warning signs, restriping, and new thermoplastic markings at thirty-nine (39) rural intersections in the City of Lancaster.

Construction of the project has been completed to the satisfaction of the Public Works Manager. The project was substantially completed on November 10, 2014, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Public Works Manager.

The total contract cost is \$288,667.50.

GBN:tl

Attachments:

Notice of Completion
Map