

**STAFF REPORT**  
**City of Lancaster**

CC 16
04/22/08
MVB

Date: April 22, 2008

To: Mayor and City Council Members

From: James R. Williams, Director of Public Works

Subject: **Acceptance of Public Works Construction Project No. 07-030  
35<sup>th</sup> Street West Storm Drain, Avenue K to Avenue J-12**

---

**Recommendation:**

Accept the work constructed by Radich Construction, Inc.; direct the City Clerk to file the Notice of Completion for the project; and authorize payment of the 10 percent retention 35 days after recordation, provided no stop notices, as provided by law, have been filed.

**Fiscal Impact:**

This project was awarded in the amount of \$1,485,304.00. Change orders totaling \$32,585.19 and a reduced scope of work have brought the total contract cost to \$1,505,138.98. Sufficient funds were budgeted and are available in Capital Projects Budget Account No. 220-17SD003-924. Annual maintenance costs for this project are anticipated to be \$2,380.00.

**Background:**

On June 12, 2007, Council awarded Public Works Construction Project No. 07-030 to Radich Construction, Inc. As part of the Master Plan of Drainage, this project constructed drainage improvements along 35<sup>th</sup> Street West from Avenue K to Avenue J-12, including improving points of connection for the western expansion of Antelope Valley College.

Construction of the project has been completed to the satisfaction of the Director of Public Works. The project was substantially completed on November 30, 2007, which was within the time permitted in the contract. The construction quantities and the amount of payment have been approved by the Contractor and the Director of Public Works.

The total contract cost is \$1,505,138.98.